City of Shoreacres **Miramar Shoreline Restoration** Bi-Weekly Report

PR/235813-00/008

Issue 1 | July 25, 2014

This report takes into account the particular instructions and requirements of our client.

It is not intended for and should not be relied upon by any third party and no responsibility is undertaken to any third party.

Job number 235818-00

Arup Texas Inc 10370 Richmond Avenue Suite 475 Houston TX 77042 United States of America www.arup.com

ARUP

City of Shoreacres

1 Introduction

This progress report is a review and look ahead of key activities and status for Miramar Shoreline Restoration project. This report summarizes the project progress July 12 through July 25, 2014.

2 Health Safety and Environmental (HSE) Issues

No health and safety incidents or issues were reported or identified during this period.

3 Key issues to be resolved

• None.

4 Key activities completed during this period

Date	Activity		
Week of 14 July 2014	Refinement of revetment alignment.Preliminary structural design for super step structures		
Week of 21 July 2014	Finalization of revetment alignmentFinalization of geotechnical report		

5 Key activities planned during next period

Date	Activity		
28 July through 03 Aug 2014	 Finalize cut-fill calculations Preliminary pre-application meeting with U.S. Army Corps of Engineers Regulatory Branch Galveston. 		
04 Aug through 10 Aug 2014	Revision of cost estimates.Begin permit sketches.		

6 Scope Changes

No Scope Changes identified.

7 **Project Financials**

Project financials will be updated monthly based on prior months labor and expense costs.

	Spent	Authorized / Change
Prior Periods	\$73,990.00	\$230,380.00
Current Period	\$11,196.43	\$4,000.00
Total	\$85,186.43	\$234,380.00

Note: Costs through July 27 including subconsultants invoices received through July 27.