City of Shoreacres Miramar Shoreline Restoration Bi-Weekly Report

PR/235813-00/009

Issue 1 | September 5, 2014

This report takes into account the particular instructions and requirements of our client.

It is not intended for and should not be relied upon by any third party and no responsibility is undertaken to any third party.

Job number 235818-00

Arup Texas Inc 10370 Richmond Avenue Suite 475 Houston TX 77042 United States of America www.arup.com



1 Introduction

This progress report is a review and look ahead of key activities and status for Miramar Shoreline Restoration project. This report summarizes the project progress July 26 through August 8, 2014.

2 Health Safety and Environmental (HSE) Issues

No health and safety incidents or issues were reported or identified during this period.

3 Key issues to be resolved

• None.

4 Key activities completed during this period

Date	Activity		
Week of 28 July 2014	 Finalization of cut-fill calculations for revetment alignment. Meeting with USACE Regulatory Staff. 		
Week of 04 August 2014	Meeting with NOAA National Marine Fisheries Services (NMFS) regarding permitting.		

5 Key activities planned during next period

Date	Activity
11 August through 17 Aug 2014	Revision of cost estimate.Development of permit sketches.
18 Aug through 24 Aug 2014	Revision of cost estimates.Development of permit sketches.

6 Scope Changes

No Scope Changes identified.

PR/235813-00/009 | Issue 1 | September 5, 2014 | Arup Texas Inc

7 Project Financials

Project financials will be updated monthly based on prior months labor and expense costs.

	Spent	Authorized / Change
Prior Periods	\$85,186.43	\$234,380.00
Current Period	\$2,885.32	\$0.00
Total	\$88,071.75	\$234,380.00

Note: Costs through August 03 including subconsultants invoices received through August 03.