# City of Shoreacres Miramar Shoreline Restoration Bi-Weekly Report

PR/235813-00/011

Issue 1 | September 26, 2014

This report takes into account the particular instructions and requirements of our client.

It is not intended for and should not be relied upon by any third party and no responsibility is undertaken to any third party.

Job number 235818-00

Arup Texas Inc 10370 Richmond Avenue Suite 475 Houston TX 77042 United States of America www.arup.com



Bi-Weekly Report

This progress report is a review and look ahead of key activities and status for Miramar Shoreline Restoration project. This report summarizes the project progress August 26 through September 19, 2014.

# 2 Health Safety and Environmental (HSE) Issues

No health and safety incidents or issues were reported or identified during this period.

#### 3 Key issues to be resolved

• None.

#### 4 Key activities completed during this period

Date	Activity
28 August 2014 thru 19 September 2014	•

## 5 Key activities planned during next period

Date	Activity		
22 Sep through 26 Sep 2014	<ul><li>Revision of cost estimate.</li><li>Development of permit sketches.</li></ul>		
29 Sep through 03 Oct 2014	<ul> <li>Finalization of cost estimate and permit sketches</li> <li>Development of materials for council presentation</li> <li>Development of design basis memorandum</li> </ul>		

### 6 Scope Changes

No Scope Changes identified.

# **7** Project Financials

Project financials will be updated monthly based on prior months labor and expense costs.

	Spent	Authorized / Change
Prior Periods	\$88,071.75	\$234,380.00
Current Period	\$0.00	\$0.00
Total	\$88,071.75	\$234,380.00

Note: Costs through September 19 including subconsultants invoices received through September 19.