City of Shoreacres Miramar Shoreline Restoration Bi-Weekly Report

PR/235813-00/012

Issue 1 | October 8, 2014

This report takes into account the particular instructions and requirements of our client.

It is not intended for and should not be relied upon by any third party and no responsibility is undertaken to any third party.

Job number 235818-00

Arup Texas Inc 10370 Richmond Avenue Suite 475 Houston TX 77042 United States of America www.arup.com



1 Introduction

This progress report is a review and look ahead of key activities and status for Miramar Shoreline Restoration project. This report summarizes the project progress August 26 through October 03, 2014.

2 Health Safety and Environmental (HSE) Issues

No health and safety incidents or issues were reported or identified during this period.

3 Key issues to be resolved

None.

4 Key activities completed during this period

Date	Activity		
20 September thru 03 October 2014	Development of permit sketches		
	Modification of revetment template and alignment		
	Creation of beach nourishment template and alignment		
	Coordination on oyster seeding		

5 Key activities planned during next period

Date	Activity		
04 Oct through 11 Sep 2014	 Finalization of cost estimate. Finalization of permit sketches. Development of materials for council presentation Development of design basis memorandum 		
12 Oct through 19 Oct 2014	 Council presentation Finalization of USACE permit application Finalization of design basis memorandum 		

6 Scope Changes

No Scope Changes identified.

7 Project Financials

Project financials will be updated monthly based on prior months labor and expense costs.

	Spent	Authorized / Change
Prior Periods	\$88,071.75	\$234,380.00
Current Period	\$2,512.00	\$0.00
Total	\$90,583.75	\$234,380.00

Note: Costs through September 28 including subconsultants invoices received through September 28.