City of Shoreacres Miramar Shoreline Restoration Bi-Weekly Report

PR/235813-00/014

Issue 1 | November 10, 2014

This report takes into account the particular instructions and requirements of our client.

It is not intended for and should not be relied upon by any third party and no responsibility is undertaken to any third party.

Job number 235818-00

Arup Texas Inc 10370 Richmond Avenue Suite 475 Houston TX 77042 United States of America www.arup.com



1 Introduction

This progress report is a review and look ahead of key activities and status for Miramar Shoreline Restoration project. This report summarizes the project progress October 18 through October 31, 2014.

2 Health Safety and Environmental (HSE) Issues

No health and safety incidents or issues were reported or identified during this period.

3 Key issues to be resolved

None.

4 Key activities completed during this period

Date	Activity	
18 October thru 31 October 2014	 Finalization of permit sketches Coordination on oyster seeding Development of design basis memorandum Finalization of USACE permit application 	

5 Key activities planned during next period

Date	Activity
03 Nov through 09 Nov 2014	 Finalization of design basis memorandum Submission of USACE permit application.
10 Nov through 16 Nov 2014	Coordination with USACE on permit.

6 Scope Changes

No Scope Changes identified.

7 Project Financials

Project financials will be updated monthly based on prior months labor and expense costs.

	Spent	Authorized / Change
Prior Periods	\$97,907.58	\$234,380.00
Current Period	\$9331.99	\$0.00
Total	\$107,239.57	\$234,380.00

Note: Costs through October 31 including subconsultants invoices received through October 31.