

City of Shoreacres Miramar Shoreline Restoration Monthly Report

PR/235813-00/015

Issue 1 | December 12, 2014

This report takes into account the particular instructions and requirements of our client.

It is not intended for and should not be relied upon by any third party and no responsibility is undertaken to any third party.

Job number 235813-00

Arup Texas Inc
10370 Richmond Avenue
Suite 475
Houston TX 77042
United States of America
www.arup.com

ARUP

1 Introduction

This progress report is a review and look ahead of key activities and status for Miramar Shoreline Restoration project. This report summarizes the project progress November 1 through November 30, 2014.

2 Health Safety and Environmental (HSE) Issues

No health and safety incidents or issues were reported or identified during this period.

3 Key issues to be resolved

- None.

4 Key activities completed during this period

Date	Activity
1 November thru 30 November 2014	<ul style="list-style-type: none">• Completed USACE permit application• Submitted permit application with USACE• Submitted Engineering plans to THC for review (up on their request).

5 Key activities planned during next period

Date	Activity
Dec 1 st through Dec 30 th , 2014	<ul style="list-style-type: none">• Coordination with USACE on permit• Respond to public/agency comments on the engineering plans.

6 Scope Changes

No Scope Changes identified.

7 Project Financials

Project financials will be updated monthly based on prior months labor and expense costs.

	Spent	Authorized / Change
Prior Periods	\$107,239.57	\$234,380.00
Current Period	\$5457.78	\$0.00
Total	\$112,697.35	\$234,380.00

Note: Costs through November 1 including subconsultants invoices received through November 30.