



City of Shoreacres Miramar Shoreline Restoration Monthly Report

PR/235813-00/017

Issue 1 | March 4, 2015



This report takes into account the particular instructions and requirements of our client.

It is not intended for and should not be relied upon by any third party and no responsibility is undertaken to any third party.

Job number 235813-00

Arup Texas Inc
10370 Richmond Avenue
Suite 475
Houston TX 77042
United States of America
www.arup.com

ARUP

1 Introduction

This progress report is a review and look ahead of key activities and status for Miramar Shoreline Restoration project. This report summarizes the project progress February 1st, 2015 through February 28th, 2015.

2 Health Safety and Environmental (HSE) Issues

No health and safety incidents or issues were reported or identified during this period.

3 Key issues to be resolved

- None.

4 Key activities completed during this period

Date	Activity
1 February thru 28 February 2015	<ul style="list-style-type: none">• Received notification from Texas Historical Commission (THC) that the project is under review• Received letter from THC requesting additional survey• Coordinated with City of Shoreacres regarding the request for additional survey.• Responded to queries from USACE and THC

5 Key activities planned during next period

Date	Activity
March 1 st through March 31 st , 2015	<ul style="list-style-type: none">• Coordination with USACE and THC on permit• Respond to public/agency comments on the engineering plans.• Potential meetings with USACE along with the City

6 Scope Changes

No Scope Changes identified.

7 Project Financials

Project financials will be updated monthly based on prior months labor and expense costs.

	Spent	Authorized / Change
Prior Periods*	\$131,137.85	\$234,380.00
Current Period	\$1,800.00	\$0.00
Total	\$132,937.85	\$234,380.00

Note: Cost includes all the subconsultants invoices received through February 28th 2015.

* = This reflects the total amount invoiced to this date.