


City of Shoreacres Miramar Shoreline Restoration Monthly Report

PR/235813-00/020

Issue 1 | June 4, 2015



This report takes into account the particular instructions and requirements of our client.

It is not intended for and should not be relied upon by any third party and no responsibility is undertaken to any third party.

Job number 235813-00

Arup Texas Inc
10370 Richmond Avenue
Suite 475
Houston TX 77042
United States of America
www.arup.com

ARUP

1 Introduction

This progress report is a review and look ahead of key activities and status for Miramar Shoreline Restoration project. This report summarizes the project progress from May 1st, 2015 through May 31st, 2015.

2 Health Safety and Environmental (HSE) Issues

No health and safety incidents or issues were reported or identified during this period.

3 Key issues to be resolved

- None.

4 Key activities completed during this period

Date	Activity
May 1 st thru May 31 st 2015	<ul style="list-style-type: none">• Coordinated with USACE.• Responded to queries from TCEQ and THC• Assembled information to address comments from TCEQ• Drafted and emailed a detailed response to USACE in response to the queries from TCEQ.

5 Key activities planned during next period

Date	Activity
June 1 st through June 30 th , 2015	<ul style="list-style-type: none">• Coordination with USACE, THC, and TCEQ on permits and comments• Respond to any additional queries from the agencies.• Initiate potential detail design conversations• Potential meetings with USACE, TCEQ along with the City

6 Scope Changes

No Scope Changes identified.

7 Project Financials

Project financials will be updated monthly based on prior months labor and expense costs.

	Spent	Authorized / Change
Prior Periods	\$136,937.85	\$234,380.00
Current Period	\$2,000.00	\$0.00
Total	\$138,937.85	\$234,380.00

Note: Cost includes all the subconsultants invoices received through May 31st, 2015.