



City of Shoreacres Miramar Shoreline Restoration Monthly Report

PR/235813-00/022

Issue 1 | August 4, 2015



This report takes into account the particular instructions and requirements of our client.

It is not intended for and should not be relied upon by any third party and no responsibility is undertaken to any third party.

Job number 235813-00

Arup Texas Inc
10370 Richmond Avenue
Suite 475
Houston TX 77042
United States of America
www.arup.com

ARUP

1 Introduction

This progress report is a review and look ahead of key activities and status for Miramar Shoreline Restoration project. This report summarizes the project progress from July 1st, 2015 through July 31st, 2015.

2 Health Safety and Environmental (HSE) Issues

No health and safety incidents or issues were reported or identified during this period.

3 Key issues to be resolved

- None.

4 Key activities completed during this period

Date	Activity
July 1 st through July 31 st 2015	<ul style="list-style-type: none">• Reached out to USACE and TCEQ to get status update on the project. No further word on the status of the permit from USACE.• Received new set of comments from USACE which includes various stakeholders.

5 Key activities planned during next period

Date	Activity
August 1 st through August 31 st , 2015	<ul style="list-style-type: none">• Draft the response to the comments received from USACE.• Coordination with USACE, THC, and TCEQ on permits and comments• Respond to any additional queries from the agencies.• Initiate potential detail design conversations• Potential meetings with USACE, TCEQ along with the City

6 Scope Changes

No Scope Changes identified.

7 Project Financials

Project financials will be updated monthly based on prior months labor and expense costs.

	Spent	Authorized / Change
Prior Periods	\$139,537.85	\$234,380.00
Current Period	\$1,000.00	\$0.00
Total	\$140,537.85	\$234,380.00

Note: Cost includes all the subconsultants invoices received through July 31st, 2015.