



**City of Shoreacres  
Miramar Shoreline Restoration  
Bi-Weekly Report**

PR/235813-00/004

Issue 1 | May 31, 2014



This report takes into account the particular instructions and requirements of our client.

It is not intended for and should not be relied upon by any third party and no responsibility is undertaken to any third party.

Job number 235818-00

**Arup Texas Inc**  
10370 Richmond Avenue  
Suite 475  
Houston TX 77042  
United States of America  
[www.arup.com](http://www.arup.com)

**ARUP**



## 1 Introduction

---

This progress report is a review and look ahead of key activities and status for Miramar Shoreline Restoration project. This report summarizes the project progress May 17 through May 30, 2014.

## 2 Health Safety and Environmental (HSE) Issues

---

No health and safety incidents or issues were reported or identified during this period.

## 3 Key issues to be resolved

---

- None identified.

## 4 Key activities completed during this period

---

| Date                | Activity  |
|---------------------|---|
| 19 May 2014         | <ul style="list-style-type: none"> <li>• Completion of wetland delineation work</li> </ul>  |
| 20 May 2014         | <ul style="list-style-type: none"> <li>• 3<sup>rd</sup> Advisory Committee Meeting</li> <li>• 1<sup>st</sup> Public Meeting</li> </ul>  |
| Week of 19 May 2014 | <ul style="list-style-type: none"> <li>• Development of park amenities plan</li> <li>• Refinement of shoreline alternatives including first draft cost estimates.</li> <li>• Confirmation by advisory committee of rock riprap as preferred shoreline protection alternative.</li> <li>• Confirmation by advisory committee of park amenities concept design including overlooks (number to be determined), trail along shoreline, and potential palm plantings along shore (number to be determined).</li> </ul> |
| Week of 26 May 2014 | <ul style="list-style-type: none"> <li>• Refinement of park amenities and shoreline protection alternatives</li> <li>• Receipt of initial survey results by Arup</li> <li>• Commencement of geotechnical exploration</li> </ul>   |

## 5 Key activities planned during next period

| Date                            | Activity  |
|---------------------------------|---|
| 02 June through<br>08 June 2014 | <ul style="list-style-type: none"> <li>Preliminary design development</li> <li>Completion of geotechnical field work.</li> <li>Development of preliminary shoreline protection alignment</li> </ul>   |
| 08 June through<br>17 June 2014 | <ul style="list-style-type: none"> <li>Finalization of geotechnical, surveying, and wetland delineation documentation.</li> <li>Preliminary design development including shoreline alignment, overlook structures design.</li> <li>Meeting between Larry Wise and Jayo Washington on June 12 to receive feedback from advisory committee.</li> <li>Preparation of materials for 2<sup>nd</sup> public input meeting.</li> </ul> |

## 6 Scope Changes

None identified.

## 7 Project Financials

Project financials will be updated monthly based on prior months labor and expense costs.

|  | Spent              | Authorized / Change |
|--|--------------------|---------------------|
| Prior Periods  | \$6,775            | \$230,380.00        |
| Current Period (updated monthly - not updated in current report) | \$5,725            | \$0.00              |
| <b>Total</b>   | <b>\$12,500.00</b> | <b>\$230,380.00</b> |

Note: Costs through May 25 including subconsultants through April.