City of Shoreacres Miramar Shoreline Restoration Bi-Weekly Report

PR/235813-00/005

Issue 1 | June 13, 2014

This report takes into account the particular instructions and requirements of our client.

It is not intended for and should not be relied upon by any third party and no responsibility is undertaken to any third party.

Job number 235818-00

Arup Texas Inc 10370 Richmond Avenue Suite 475 Houston TX 77042 United States of America www.arup.com



1 Introduction

This progress report is a review and look ahead of key activities and status for Miramar Shoreline Restoration project. This report summarizes the project progress June 1 through June 13, 2014.

2 Health Safety and Environmental (HSE) Issues

No health and safety incidents or issues were reported or identified during this period.

3 Key issues to be resolved

• Contract amendment requested for \$4,000 for additional surveying services resulting from questions as to apparent fill work in 1950's.

4 Key activities completed during this period

Date	Activity		
14 June 2014	Meeting between Jayo Washington, Larry Wise, & John Cutler		
Week of 01June 2014	 Completion of geotechnical exploration Refinement of park amenities plan Refinement of rock riprap shoreline protection alternative. Refinement of park vistas design. 		
Week of 08 June 2014	 Preliminary alignment development for revetment. Refinement of park vista design. Development of materials for 2nd public meeting. 		

5 Key activities planned during next period

Date	Activity
14 June through 20 June 2014	Preliminary design development
	Receipt of geotechnical report.

	Refinement of shoreline protection alignment	
	• 2 nd Public Meeting	
21 June through 27 June 2014	Preliminary pre-application meeting with U.S. Army Corps of Engineers Regulatory Branch Galveston.	
	Finalization of revetment alignment and preliminary design of vista structures.	
	Revision of cost estimates.	
	Begin permit sketches.	

6 Scope Changes

Additional surveying work required for state submerged land delineation due to apparent fill activities in 1950's. Change request informally accepted by City on June 13. Formal contract amendment pending.

7 Project Financials

Project financials will be updated monthly based on prior months labor and expense costs.

	Spent	Authorized / Change
Prior Periods	\$12,500	\$230,380.00
Current Period (updated monthly - not updated in current report)	\$4,856	\$0.00
Total	\$17,356.00	\$230,380.00

Note: Costs through June 13 including subconsultants through May.