# City of Shoreacres Miramar Shoreline Restoration Bi-Weekly Report

PR/235813-00/006

Issue 1 | June 27, 2014

This report takes into account the particular instructions and requirements of our client.

It is not intended for and should not be relied upon by any third party and no responsibility is undertaken to any third party.

Job number 235818-00

Arup Texas Inc 10370 Richmond Avenue Suite 475 Houston TX 77042 United States of America www.arup.com



#### 1 Introduction

This progress report is a review and look ahead of key activities and status for Miramar Shoreline Restoration project. This report summarizes the project progress June 14 through June 27, 2014.

## 2 Health Safety and Environmental (HSE) Issues

No health and safety incidents or issues were reported or identified during this period.

#### 3 Key issues to be resolved

• Contract amendment requested for \$4,000 for additional surveying services resulting from questions as to apparent fill work in 1950's.

#### 4 Key activities completed during this period

Date	Activity		
18 June 2014	• 2 <sup>nd</sup> Public Meeting		
Week of 15 June 2014	<ul> <li>Refinement of park amenities plan</li> <li>Refinement of revetment alignment.</li> <li>Refinement of park vistas design to super steps.</li> <li>Development of materials for 2<sup>nd</sup> public meeting</li> <li>Conduct 2<sup>nd</sup> public meeting</li> </ul>		
Week of 22 June 2014	<ul> <li>Completion of preliminary geotechnical report</li> <li>Coordination with USACE for meeting with regulatory staff</li> </ul>		

#### 5 Key activities planned during next period

Date	Activity	
28 June through 04 July 2014	Refinement of shoreline protection alignment	
	Preliminary pre-application meeting with U.S. Army Corps of Engineers	

	Regulatory Branch Galveston.
21 June through 11 July 2014	<ul><li>Revision of cost estimates.</li><li>Begin permit sketches.</li></ul>

### **6** Scope Changes

Additional surveying work required for state submerged land delineation due to apparent fill activities in 1950's. Change request informally accepted by City on June 13. Formal contract amendment pending.

#### **7** Project Financials

Project financials will be updated monthly based on prior months labor and expense costs.

	Spent	Authorized / Change
Prior Periods	\$17,356	\$230,380.00
Current Period	\$44,878	\$0.00
Total	\$62,234.00	\$230,380.00

Note: Costs through June 27 including subconsultants invoices received through June 27.