


# City of Shoreacres Miramar Shoreline Restoration Monthly Report

PR/235813-00/016

Issue 1 | February 2, 2015



This report takes into account the particular instructions and requirements of our client.

It is not intended for and should not be relied upon by any third party and no responsibility is undertaken to any third party.

Job number 235813-00

**Arup Texas Inc**  
10370 Richmond Avenue  
Suite 475  
Houston TX 77042  
United States of America  
[www.arup.com](http://www.arup.com)

**ARUP**







## 1 Introduction

---

This progress report is a review and look ahead of key activities and status for Miramar Shoreline Restoration project. This report summarizes the project progress December 1<sup>st</sup>, 2014 through January 31<sup>st</sup>, 2015.

## 2 Health Safety and Environmental (HSE) Issues

---

No health and safety incidents or issues were reported or identified during this period.

## 3 Key issues to be resolved

---

- None.

## 4 Key activities completed during this period

---

Date	Activity
1 December thru 31 January 2015	<ul style="list-style-type: none"><li>• Submitted permit application with USACE</li><li>• Responded to queries and comments from USACE</li></ul>

## 5 Key activities planned during next period

---

Date	Activity
Feb 1 <sup>st</sup> through Feb 28 <sup>th</sup> , 2015	<ul style="list-style-type: none"><li>• Coordination with USACE on permit</li><li>• Respond to public/agency comments on the engineering plans.</li><li>• Potential meetings with USACE along with the City</li></ul>

## 6 Scope Changes

---

No Scope Changes identified.



## 7 Project Financials

---

Project financials will be updated monthly based on prior months labor and expense costs.

	Spent	Authorized / Change
Prior Periods*	\$116,065.23	\$234,380.00
Current Period**	\$15,072.62	\$0.00
<b>Total</b>	<b>\$131,137.85</b>	<b>\$234,380.00</b>

Note: Cost includes all the subconsultants invoices received through January 31<sup>st</sup> 2015.

\* = This reflects the total amount invoiced to this date.

\*\* = This includes the current invoice which contains subconsultants invoices that were missed in the previous progress report cycle.