City of Shoreacres Miramar Shoreline Restoration Bi-Weekly Report

PR/235813-00/001

Issue 1 | April 18, 2014

This report takes into account the particular instructions and requirements of our client.

It is not intended for and should not be relied upon by any third party and no responsibility is undertaken to any third party.

Job number 235818-00

Arup Texas Inc 10370 Richmond Avenue Suite 475 Houston TX 77042 United States of America www.arup.com



1 Introduction

This progress report is a review and look ahead of key activities and status for Miramar Shoreline Restoration project. This report summarizes the project progress between April 02 through April 18, 2014.

2 Health Safety and Environmental (HSE) Issues

No health and safety incidents or issues were reported or identified during this period.

3 Key issues to be resolved

No issues identified at present.

4 Key activities completed during this period

Date	Activity	
02 April 2014	Kick-off meeting with David Stall at City Hall. Meeting notes distributed April 07 and amended and resent on April 17.	
	Notice to Proceed date.	

5 Key activities planned during next period

Date	Activity		
22 April 2014	First Advisory Group meeting.		
21 April through 02 May 2014	Anticipate start of field activities for surveying and wetlands delineation work.		

6 Scope Changes

None identified.

7 Project Financials

Project financials will be updated monthly based on prior months labor and expense costs.

	Spent	Authorized / Change
Prior Periods	\$-	\$230,380.00
Current Period (updated monthly - not updated in current report)	\$-	\$0.00
Total	\$-	\$230,380.00