City of Shoreacres Miramar Shoreline Restoration Bi-Weekly Report

PR/235813-00/002

Issue 1 | May 6, 2014

This report takes into account the particular instructions and requirements of our client.

It is not intended for and should not be relied upon by any third party and no responsibility is undertaken to any third party.

Job number 235818-00

Arup Texas Inc 10370 Richmond Avenue Suite 475 Houston TX 77042 United States of America www.arup.com



1 Introduction

This progress report is a review and look ahead of key activities and status for Miramar Shoreline Restoration project. This report summarizes the project progress between April 19 through May 2, 2014.

2 Health Safety and Environmental (HSE) Issues

No health and safety incidents or issues were reported or identified during this period.

3 Key issues to be resolved

• Clarification on potential locations for parking requested.

4 Key activities completed during this period

Date	Activity		
22 April 2014	• Advisory group meeting (first meeting with Arup team, 2 nd meeting of group)		
Week of 21 April 2014	 Development of alternatives and project background information Development and distribution of meeting notes 		
Week of 28 April 2014	 Development of alternatives and project background information Surveying field work 		

5 Key activities planned during next period

Date	Activity
05 May through 16 May 2014	Continuing development of alternatives and project background information
05 May through 16 May 2014	Field activities for surveying and wetlands delineation work.

6 Scope Changes

None identified.

7 Project Financials

Project financials will be updated monthly based on prior months labor and expense costs.

	Spent	Authorized / Change
Prior Periods	\$-	\$230,380.00
Current Period (updated monthly - not updated in current report)	\$-	\$0.00
Total	\$-	\$230,380.00