City of Shoreacres Miramar Shoreline Restoration Bi-Weekly Report

PR/235813-00/003

Issue 1 | May 16, 2014

This report takes into account the particular instructions and requirements of our client.

It is not intended for and should not be relied upon by any third party and no responsibility is undertaken to any third party.

Job number 235818-00

Arup Texas Inc 10370 Richmond Avenue Suite 475 Houston TX 77042 United States of America www.arup.com



1 Introduction

This progress report is a review and look ahead of key activities and status for Miramar Shoreline Restoration project. This report summarizes the project progress May 3 through May 16, 2014.

2 Health Safety and Environmental (HSE) Issues

No health and safety incidents or issues were reported or identified during this period.

3 Key issues to be resolved

• None identified.

4 Key activities completed during this period

Date	Activity		
06 May 2014	 Received clarification on potential locations for parking. Received original city plat. 		
Week of 5 May 2014	Surveying field workDevelopment of shoreline alternatives		
Week of 12 April 2014	 Surveying field work Development of shoreline alternatives & project background information Development of park amenities alternatives and plan 		

5 Key activities planned during next period

Date	Activity	
19 May through 25 May 2014	 Field activities for wetlands delineation work 3rd Advisory Committee Meeting & 1st Public Meeting (May 20) Preliminary design development 	
26 May through 1	Field activities for geotechnical exploration.	

June 2014	•	Preliminary design development

6 Scope Changes

None identified.

7 Project Financials

Project financials will be updated monthly based on prior months labor and expense costs.

	Spent	Authorized / Change
Prior Periods	\$-	\$230,380.00
Current Period (updated monthly - not updated in current report)	\$6,775	\$0.00
Total	\$6,775	\$230,380.00

Note: Costs through May 4 not including subconsultants.